



www.firstnet.gov

Facilities Update



Frank Freeman III
Chief Administrative Officer

Facilities Status



- § Completed two inter-agency agreements with USGS for the operational cost of residing in the facility (approximately \$350K/year) and providing construction/moving services (\$1.6M)
 - Estimated construction award date: End of Jun 2014
 - Renovation of 21K sf of permanent space scheduled for completion in Nov 2014

- § 65 FirstNet staff moved into approximately 11K sf of temporary administrative space in the FirstNet Headquarters

- § Developing long-range plan for Boulder facility to include space planning and reconfiguration to accommodate CTO missions; ECD: Aug 2014

